GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PR & RD Dept. – EAP – APRRP (EAP/AIIB) – Engaging Project Management Consultancy (PMC) services for APRRP Project funded by AIIB Bank – Extension up to 31.10.2023 – Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPENT (PROGS.II) DEPARTMENT

G.O.Rt.No.597 **Dated.21.07.2022.**

Read the following:-

1.G.O.Ms.No.59, PR & RD (Progs.II) Dept., dt.28.05.2018.
2.G.O.Rt.No.982, PR & RD (Progs.II) Dept., dt.08.08.2018.
3.From the Engineer-in-Chief, PR, A.P., Vijayawada letter No. AEE/DEE-II/PR/EAP/AIIB/PMC/2019-20, Dt.10.01.2022.

.....

ORDER:-

In the G.O. first read above, administrative sanction has been accorded for 2440 works (50 packages) with length of 4826 km for providing one single all weather connectivity to eligible unconnected habitations of 250+ population with a project cost Rs.3575.94cr under APRRP Project with AIIB Bank financing. Administrative sanction for engaging the Project Management Consultancy (PMC) for APRRP project funded by AIIB bank has been accorded vide G.O. second read above for an amount of Rs.13.50 crores.

2. In the letter third read above, the Engineer-in-Chief, PR, A.P., Vijayawada has stated that initially the PMC was contemplated with a duration of 3 years, however at the time of signing of loan agreement it was agreed for 5 years. Therefore, initial engagement of PMC prior to signing of loan agreement is for 3 years only. The AIIB Bank has signed project document for five years i.e. from 01-11-2018 to 30-10-2023. As still the duration of 20 months need to be monitored by PMC as per bank requirements, the scope for remaining period is prepared and sent to the bank for their clearance as it is a prior review assignment.

3. While enclosing the man months calculation sheet, the Engineer-in-Chief, Panchayat Raj has requested to:

(i) accord further extension of Project Management Consultancy services for APRRP project, up to 31-10-2023, and;

(ii) sanction revised administrative sanction for Rs.23.71 crores (excluding GST).

4. In the circumstances explained by the Engineer-in-Chief, PR, A.P., Vijayawada above, Government, after careful consideration, hereby accord extension of the Project Management Consultancy (PMC) services for APRRP project funded by AIIB Bank from 27.02.2022 to 31.10.2023 and revised administrative sanction is also hereby accorded for 23.67 Cr. i.e. Rs.49.00 lakhs per month for 36 months (27.02.2019 to 26.02.2022) and Rs.30.00 lakhs per month for 20 months & 4 days (27.02.2022 to 31.10.2023).

(P.T.O)

5. The Engineer-in-Chief, PR, A.P., Vijayawada is requested to take further necessary action in the matter, accordingly.

6. This order issues with the concurrence of Finance (FMU – PR & RD, RWS) Dept., vide their U.O. No. FIN01-FMU0MRAS (PRRD)/4/2022, dt.23.02.2022 (computer No.1637457 (1626823).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PR, A.P., Vijayawada
Copy to:-
The Director of Treasuries & Accounts, A.P., Vijayawada
The Director of Works & Accounts, A.P., Vijayawada
The Pay & Accounts Officer, A.P., Vijayawada
The Finance (FMU – PR & RD, RWS) Dept.
The OSD to Dy. Chief Minister, PR & RD
The P.S. to Prl. Secy. to Govt., PR & RD Dept.
Sc/Sf

//FORWARDED :: BY ORDER//

S.M.S'L.
SECTION OFFICER